BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads and drains at Jakkur Gramatana in Ward No 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	103/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/103/2017-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	03.07.2018.
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	60%.
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	90 days.
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	40%.

18	Probable time required for completion of remaining work	90 days
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	Issued
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	EOT Applied For Purpose Rs. 3250.00 from 02-03-2018 to 14-12-18.

N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone